

54 Infrastructure Improvements Project

Weekly construction update: 7-25-22

This forecast of construction activities will be issued on a weekly basis throughout the duration of the project. For each activity we will note anticipated effects, including noise, dust, vibration, or odors. There may be occasions when the construction activities will cause inconvenience to your research, teaching, studies, or work. Our goal is to provide you with timely information to help you plan and manage your daily activities during the construction.

Construction activity forecast July 25th thru August 5th

T = Tentative due to weather

Activity	Fl. / Zone	Effects																		
		Noise	Dust	Vibration	Odor	Altered Access	Mo 25	Tu 26	We 27	Th 28	Fr 29	Sa 30	Su 31	Mo 1	Tu 2	We 3	Th 4	Fr 5	Sa 6	Su 7
1 Elevator 2 will be out of service	elevator					X	X	X	X	X	X			X	X	X	X	X		
2 remove swing staging south east corner	South east								X											
3 concrete repair south elevation	South elev.	X	X	X			X	X	X	X	X			X	X	X	X	X		
4 pouring piers at 55	North elev					X		X	X											
5 backfilling northside of 54 for 55 foundation	north exterior					X		X	X	X				X	X	X	X	X		
6 painting the west stair, odor maybe strong EMERGENCY EXIT ONLY	west stair top down				X	X	X	X	X	X	X	X		X	X	X	X	X		
7 block demo on LL	LL	X	X	X			X	X	X	X				X	X	X	X	X		
8 jack hammering concrete at 55	north exterior	X	X	X			X	X	X	X										
9 replacing glass on south side room 424	north exterior	X	X	X	X			X												
10																				

*Please note that the schedule is subject to change due to weather and material delivery.

KEY

- High
- Moderate
- Low